

# Delegated Decision Record

2015 / 005

Item: Carry out repair work at Marston Rd Field & Primrose Bank Play Area

- Details:
- Remove zip wire and inspect for damage
  - Load zip wire with 130Kg end ensure it sits 400mm above ground
  - Adjust zip wire stop position to 2.0m between post and seat (extended to 45°)
  - Tighten/replace loose bolts on net climber
  - Replace chain covers on pendulum seesaw
  - Replace missing fixing on roundabout
  - Remove/replace rotten timber on parallel bars
  - Lift and rely mats (after removing silt)
  - Tighten fixings on wobbly plank
  - Remove and replace rotten timber sections on hanging bar
  - Remove replace rotten timber on wobbly plank

Quotes Requested:	1	2	3
Supplier:	The Children's Playground Limited	Wicksteed	Playdale
Location	Ireland		Cumbria
Contact	Rinske Wassenaar		
Qty:	1	1	1
Specification:	As above	As above	As above
Price:			Not prepared to quote as didn't install the equipment.
Delivery:	N/A	N/A	N/A
Chosen Option:	✓		
Reason:	Only viable option.		

Power delegated: 14<sup>th</sup> May 2015

Decision reported: 1<sup>st</sup> October 2015